



Test Trench Log

Test Trench No.: TT-48-401A

Project: UMore Park

Contractor/Crew: Veit Speciality

Date Started: 9/8/06

Date Completed: 9/8/06

Elevation (ft): 0

Total Depth (ft): 5

Depth to Water (ft): ---

Elev. (ft)	Depth (ft)	Sample	Rec. (ft)	PID (ppm)	Description	Profile	Remarks
0	0	TT-48-401A (0-1')		0.0	Sand with organics, poorly sorted, loose, moist, brown, ash and orange stained		Near ash trough
-2	2						
-4	4	TT-48-401A (1-5')		0.0	Sand, medium to coarse, poorly sorted, loose, moist, very orange and brown		Depth to top of footing 9'
-6	6				End of Test Trench		
-8	8						
-10	10						
-12	12						
-14	14						
-16	16						
-18	18						
-20	20						
-22	22						
-24	24						
-26	26						
-28	28						
-30	30						



Test Trench Log

Test Trench No.: TT-49-401-A3

Project: UMore Park

Contractor/Crew: Veit Speciality

Date Started: 9/8/06

Date Completed: 9/8/06

Elevation (ft): 0

Total Depth (ft): 10

Depth to Water (ft): ---

Elev. (ft)	Depth (ft)	Sample	Rec. (ft)	PID (ppm)	Description	Profile	Remarks
0	0	T-49-401-A3 (0-1)		0.0	Sand, fine to medium, poorly sorted, loose, moist, dark brown		Topsoil
-2	2			0.0			near concrete chase for petro pipes
-4	4						Some concrete debris
-6	6	T-49-401-A3 (1-10)		0.0	Sand, fine to medium, poorly sorted, loose, moist, brown		
-8	8						
-10	10				End of Test Trench		
-12	12						Depth to top of footing 9'
-14	14						
-16	16						
-18	18						
-20	20						
-22	22						
-24	24						
-26	26						
-28	28						
-30	30						